6001000 - Little Rock School District

Summary of Committed Capital Projects					
Project Number	School Number, Name, and Type	Project Name	Status		
1718-6001-741	Not Specified	South West Little Rock High School	Committed		

Planning Year Created

2013

6001000 - Little Rock School District

Comital Presidet Patail					
Capital Project Detail					
Project Number & Name:					
1718-6001-741 - South West Little Rock High School					
Schools and Buildings to be Replaced or Renovated		ed	Funding Type	Local	
			Primary Type	Warm/Safe/Dry Space Replacement	
			Secondary Type		
			Project Category	Condition - Current	
Project Scope:					
Construct a new South-West Little Rock High School to replace McClellan High School. Smith and Goodson conducted a Boundary, Topographic and Feasibility Study for a site of roughly 56 acres located at RichSmith Lane and Mabelvale Pike in Little Rock. The property evaluation is complete at a cost of \$21,268 which includes the survey, boundary survey, topographic survey, geotechnical feasibility investigation, environmental site assessment, chain of ownership and a site feasibility study. Property Aquisition 1.3M The LRSD has purchased another parcel of land located at 9715 Mabelvale Pike for \$75,000.00 to improve egress and ingress to the proposed school site. Contract was prepared for design of abatement and demolition of existing structures on the new property. Environmental survey of the house has been done and the demo bid package is being prepared. It was determined the house located at 9715 Mabelvale Pike had been contaminated with Methamphetamine and has to be decontaminated before an abatement and demo can begin. Nabholz Environmental cleaned up the meth and asbestos abatement can begin. The asbestos abatement and demolition has been completed by Ward's Asbestos Removal.					
	e demolition of existing fac	-	No		
_	repurposing of existing f	acility?	No		
Does this Project involve		LPW4 6	No		
Does this Project result in any Abandoned/UnUsed Facilities? No No No					
Dues this Project result i	n any Underuthized Facilit	ues (No		
Design Start Date	05/09/2015	Expected A	nnual Cost for this F	Project	
Construction Start Date	06/01/2017				
Completion Date	06/01/2019			If total less than \$150,000, Number of Students:	
Status	Committed			0	
Area (GSF)	270,000			\$300 per student cost:	
Funding Code	Local				
Facility Type	Academic				

6001000 - Little Rock School District

Changed	2018
---------	------

Pre-2018	\$59,821,268
2018-2019	\$0
2019-2020	\$0
2020-2021	\$0
2021-2022	\$0
2022-2023	\$0
2023-2024	\$0
2024-2025	\$0
2025-2026	\$0
2026-2027	\$0
2027-2028	\$0
Total Cost	\$59,821,268